

Case #: PU-22-380

Project: Pioneer Generation Station Phase IV

Month Ending: 11/30/2023



Title	Name	Company	Office Phone	Cell Phone	Email Address
Environmental Director	Erin Dukart	Basin Electric	701-557-5557	701-426-8116	edukart@becp.com
Project Manager	Jim Lund	Basin Electric	701-557-5730	701-214-9098	jlund@becp.com
Project Engineer	Dana Jensen	Basin Electric	701-557-5721	701-934-5927	djensen@becp.com
Construction Manager	Darrell Slavick	Basin Electric	701-557-5146	701-202-5418	dslavick@becp.com

Safety

Site contractor count remained at approximately 160-190 people throughout the majority of November, reflected in another month with several minor first aid and property damage-type incidents. No major or environmental incidents in November

Environmental

BMPs are being installed and managed per the SWPPP.
No environmental incidents in the month of November.

Construction Progress

Focus remained on getting out of the ground and getting trenches/excavations backfilled. Mechanical contractor has completed underground hydrotesting and pigging.

Concrete contractor is wrapping up remaining work, and is in the process of demobilizing. Large cranes are off-site, with offices leaving early December.

Steel building erection continues on both sides of the site. Work on the CTG building continues, as well as the CTG BOP electrical building, RICE tank building, and RICE MV electrical building. Sheeting is ongoing for nearly all aforementioned structures.

Electricians are working on conduit, cable, tray, and lighting install inside the CTG building and RICE building.

Switchyard contractor continued underground install and steel erection throughout November.

Scheduled Activities

Building erection will continue, and the sheeting contractor will continue closing in the buildings.

Mechanical and electrical contractor personnel will continue working inside the buildings as work fronts become available.

Switchyard contractor will continue cable trench install, and shift back toward steel and equipment erection.

Equipment and material deliveries will pick up on both sides of the job.

Comments

None at this time.