

Case #: PU-22-380

Project: Pioneer Generation Station Phase IV

Month Ending: 1/31/2024



Title	Name	Company	Office Phone	Cell Phone	Email Address
Environmental Director	Erin Dukart	Basin Electric	701-557-5557	701-426-8116	edukart@becp.com
Project Manager	Jim Lund	Basin Electric	701-557-5730	701-214-9098	jlund@becp.com
Project Engineer	Dana Jensen	Basin Electric	701-557-5721	701-934-5927	djensen@becp.com
Construction Manager	Darrell Slavick	Basin Electric	701-557-5146	701-202-5418	dslavick@becp.com

Safety

Site contractor count increased to roughly 250 people for most of January. The site maintained a handful of near misses and minor property damage incidents, but suffered an injury toward the end of the month when an employees thumb was pinched staging a bundle of purlins.

Environmental

BMPs are being installed and managed per the SWPPP. The ground remained frozen for most of the month. No environmental incidents in the month of January.

Construction Progress

Steel building erection and siding continues on both sides of the site. Warehouse steel erection is ongoing, and several buildings are now getting enclosed.

Electricians continue working on conduit, cable tray install, lighting and temp power inside all completed buildings.

Fire protection and HVAC subcontractors continue their install in electrical rooms and other available areas.

Switchyard contractor continued steel erection and insulator/equipment install, while receiving the breakers and control building.

Mechanical contractor is working on piping install and setting equipment.

The RICE engine assembly continues, with plans to install them in the building in early February.

The unit 5 Siemens generator and turbine are both en route, with arrival to site anticipated early to mid February.

Scheduled Activities

Building erection will continue, and the sheeting contractor will continue closing in the buildings.

Mechanical and electrical contractor personnel will continue working inside the buildings as work fronts become available.

Switchyard contractor will continue steel erection, and installation of equipment and switches.

Equipment and material deliveries will continue on both sides of the job.

Installation of major equipment in the RICE engine hall and U5 turbine bay will commence in February.

Comments

None at this time.