

Case #: PU-22-380

Project: Pioneer Generation Station Phase IV

Month Ending: 2/29/2024



Title	Name	Company	Office Phone	Cell Phone	Email Address
Environmental Director	Erin Dukart	Basin Electric	701-557-5557	701-426-8116	edukart@becp.com
Project Manager	Jim Lund	Basin Electric	701-557-5730	701-214-9098	jlund@becp.com
Project Engineer	Dana Jensen	Basin Electric	701-557-5721	701-934-5927	djensen@becp.com
Construction Manager	Darrell Slavick	Basin Electric	701-557-5146	701-202-5418	dslavick@becp.com

Safety

Site contractor count pushed to almost 300 people at the end of February. No major incidents for the month, but a handful of property damages and near miss/first aid type incidents.

Environmental

BMPs are being installed and managed per the SWPPP. No environmental incidents in the month of February.

Construction Progress

Steel building erection and siding continues on both sides of the site. Warehouse steel erection is ongoing, and the RICE tank farms and CTG admin building are continuing to take shape. Electrical buildings are getting completed and prepped to receive equipment.

Electricians continue working on conduit, cable tray install, lighting and temp power across the site.

Fire protection and HVAC subcontractors continue their install site wide.

Switchyard contractor continued steel erection and insulator/equipment install, and the control building is powered up.

Mechanical contractor received the CTG unit 5 turbine and generator, which have been installed in the building.

The RICE engines have been successfully positioned in their final resting place, and the heavy haul contractor has demobilized. Piping and auxiliary module install has begun now that the engines are set.

The unit 4 Siemens turbine is en route across the ocean, with arrival to the rail yard anticipated mid to late March. Frost laws have a potential of delaying delivery to site.

Scheduled Activities

Misc. building erection will continue, and the sheeting contractor will continue closing in the buildings.

Mechanical and electrical contractor personnel will continue working all available fronts

Switchyard contractor will continue steel erection, and should commence installation of high voltage bus, as well as power and control cabling.

Equipment and material deliveries will continue on both sides of the job.

Installation and dressout around the RICE engines and CTG 5 will continue.

Comments

None at this time.