

Case #: PU-22-380

Project: Pioneer Generation Station Phase IV

Month Ending: 3/31/2024



Title	Name	Company	Office Phone	Cell Phone	Email Address
Environmental Director	Erin Dukart	Basin Electric	701-557-5557	701-426-8116	edukart@becp.com
Project Manager	Jim Lund	Basin Electric	701-557-5730	701-214-9098	jlund@becp.com
Project Engineer	Dana Jensen	Basin Electric	701-557-5721	701-934-5927	djensen@becp.com
Construction Manager	Darrell Slavick	Basin Electric	701-557-5146	701-202-5418	dslavick@becp.com

Safety

Site contractor count remains at roughly 300 people for March. No major incidents for the month, but a handful of property damages and near miss/first aid type incidents.

Environmental

BMPs are being installed and managed per the SWPPP.
3 minor equipment oil leak-type incidents in the month of March. All were controlled and affected soils remediated immediately.

Construction Progress

Steel building erection and siding is nearing completion, with the focus being on completing roof sheeting on a couple buildings. Ironworker focus has shifted to interior platforms, and closing up penetrations left open for equipment entry.

Electricians continue working on conduit, cable tray install, lighting and temp power across the site.

Fire protection and HVAC subcontractors continue their install site wide.

Switchyard contractor continues install with the majority of equipment and all bus installed.

Mechanical contractor continues setting, alignment, and installation of intake and exhaust assemblies for the CTG unit 5 turbine and generator.

The RICE engine assembly is ongoing, with the vendor back on site. Exhaust work and radiator/cooling system install is ongoing.

The unit 4 Siemens turbine arrived to the rail siding 4/1 and is being staged until frost restrictions are removed.

Scheduled Activities

Building roofing and sheeting should wrap up.

Mechanical and electrical contractor personnel will continue working all available fronts, from CTG to warehouse to RICE

Switchyard contractor will be pulling conduit and working on terminations.

Equipment and material deliveries will continue on both sides of the job.

Installation and dress-out around the RICE engines and CTG 5 will continue.

Unit 4 Siemens generator to ship mid month, to be to the rail siding at the end of the month.

Comments

None at this time.