

Case #: PU-22-380

Project: Pioneer Generation Station Phase IV

Month Ending: 4/30/2024



Title	Name	Company	Office Phone	Cell Phone	Email Address
Environmental Director	Erin Dukart	Basin Electric	701-557-5557	701-426-8116	edukart@bepc.com
Project Manager	Jim Lund	Basin Electric	701-557-5730	701-214-9098	jlund@bepc.com
Project Engineer	Dana Jensen	Basin Electric	701-557-5721	701-934-5927	djensen@bepc.com
Construction Manager	Darrell Slavick	Basin Electric	701-557-5146	701-202-5418	dslavick@bepc.com

Safety

Site contractor count hit roughly 330 people for March. No major incidents for the month, but a handful of property damages and near miss/first aid type incidents.

Environmental

BMPs are being installed and managed per the SWPPP. No environmental incidents to note for the month.

Construction Progress

Weather has delayed the completion of roof sheeting on a couple buildings. Ironworkers are still working interior platforms, and closing up penetrations left open for equipment entry.

Electricians continue working on conduit, cable tray install, lighting and temp power across the site.

Fire protection and HVAC are basically down to wiring, and ductwork insulation is being installed.

Switchyard contractor is pulling cable and starting termination work. The majority of steel and equipment is set.

Mechanical contractor continues unit 5 turbine dressout, installation of piping and skids, as well as intake and exhaust assemblies.

The RICE engine assembly is wrapping up, with focus shifting to cable tray, conduit, and soon to be wiring.

The unit 4 Siemens turbine remains at the rail siding, waiting on spring road restrictions. Unit 4 generator is en route from the factory to the rail siding.

Scheduled Activities

Building roofing should wrap up, wind and rain permitting.

Mechanical and electrical contractor personnel will continue working all available fronts, from CTG to warehouse to RICE

Switchyard contractor will be working primarily on terminations and punchlist work, intending to be near completion by end of May. Finish grading and import/placement of finish rock dependent on road restrictions.

Equipment and material deliveries will continue site-wide.

Intake and exhaust work will continue for CTG unit 5. Piping and equipment setting ongoing.

Unit 4 Siemens generator to arrive mid to late May, and heavy haul of the turbine/generator to commence as soon as the NDDOT and Williams County release road restrictions.

Comments

None at this time.