

Case #: PU-22-380

Project: Pioneer Generation Station Phase IV

Month Ending: 5/31/2024



Title	Name	Company	Office Phone	Cell Phone	Email Address
Environmental Director	Erin Dukart	Basin Electric	701-557-5557	701-426-8116	edukart@becp.com
Project Manager	Jim Lund	Basin Electric	701-557-5730	701-214-9098	jlund@becp.com
Project Engineer	Dana Jensen	Basin Electric	701-557-5721	701-934-5927	djensen@becp.com
Construction Manager	Darrell Slavick	Basin Electric	701-557-5146	701-202-5418	dslavick@becp.com

Safety

Site contractor count hit surged over 430 for June. Again, no major incidents for the month, but a handful of property damages and near miss/first aid type incidents.

Environmental

BMPs are being installed and managed per the SWPPP.
One minor incident involving an equipment hydraulic leak on a manlift.

Construction Progress

Switchyard contractor is cleaning up punchlist work and working with the commissioning contractor.

Siemens Unit 4 turbine and generator arrived to site and were set. Alignment and intake/exhaust assembly is ongoing

The unit 4 Siemens turbine and generator are at the rail siding, both to be delivered early June.

Conduit and cable work continues site wide.

Generator Step Up (GSU) Transformers arrived to site and are in the process of being dressed out.

Scheduled Activities

Piping work continues.

Switchyard commissioning will complete

Turbine and generator dress out will continue on both units.

Mass cable pulls will continue site wide.

Administration building interior work should continue once the building is dried in.

Comments

None at this time.