

Case #: PU-22-380

Project: Pioneer Generation Station Phase IV

Month Ending: 7/31/2024



Title	Name	Company	Office Phone	Cell Phone	Email Address
Environmental Director	Erin Dukart	Basin Electric	701-557-5557	701-426-8116	edukart@bepc.com
Project Manager	Jim Lund	Basin Electric	701-557-5730	701-214-9098	jlund@bepc.com
Project Engineer	Dana Jensen	Basin Electric	701-557-5721	701-934-5927	djensen@bepc.com
Construction Manager	Darrell Slavick	Basin Electric	701-557-5146	701-202-5418	dslavick@bepc.com

Safety

Site contractor count hit roughly 475 for July. Again, no major incidents for the month, but a handful of property damages and near miss/first aid type incidents.

Environmental

BMPs are being maintained per the SWPPP.
The NDDEQ conducted a site inspection with minimal recommendations/requests.

Construction Progress

The commissioning contractor has completed available work at the switchyard.

Unit 4 turbine intake and exhaust assembly is ongoing.

Piping continues on both units 4 and 5.

Conduit and cable work continues site wide.

Warehouse dress out work continues.

Work in the CTG Administration Building has commenced now that the roof work has completed. Windows and doors are installed, insulation and sheetrock are ongoing.

Commissioning-related coordination meetings have started.

Scheduled Activities

Piping work will continue site wide.

Turbine and generator dress out will continue on both units.

Mass cable pulls will continue site wide.

Administration building interior work will continue.

Start walking down and turning some of the earlier systems over to commissioning in August.

Comments

None at this time.