

Case #: PU-22-380

Project: Pioneer Generation Station Phase IV

Month Ending: 8/31/2024



Title	Name	Company	Office Phone	Cell Phone	Email Address
Environmental Director	Erin Dukart	Basin Electric	701-557-5557	701-426-8116	edukart@becp.com
Project Manager	Jim Lund	Basin Electric	701-557-5730	701-214-9098	jlund@becp.com
Project Engineer	Dana Jensen	Basin Electric	701-557-5721	701-934-5927	djensen@becp.com
Construction Manager	Darrell Slavick	Basin Electric	701-557-5146	701-202-5418	dslavick@becp.com

Safety

Site contractor count maintained roughly 475 for August. As with previous months, no major incidents for the month, but a handful of property damages and near miss/first aid type incidents.

Environmental

BMPs are being maintained per the SWPPP. One minor environmental incident reported, where a fuel nozzle was incorrectly stored on a fuel tank, causing fuel/residue to run down the side and cause minor contamination of the surrounding soil.

Construction Progress

Unit 4 turbine intake and exhaust assembly is ongoing.

Siemens has completed the majority of the blade/vane install in Unit 5, and will be wrapped up in the first couple days of September

Conduit and cable work continues site wide, as terminations ramp up.

Warehouse dress out work continues.

Work in the CTG Administration Building has commenced now that the roof work has completed. Windows and doors are installed, insulation and sheetrock are ongoing.

Commissioning meetings are ongoing, and system walkdowns continue.

Scheduled Activities

Siemens Service group will be installing blades and vanes, combustors, etc on Unit 4

Turbine and generator dress out will continue on both units.

Mass cable pulls will start to wrap up, with system-based pulling and terminations becoming the focus.

Administration building interior work will continue.

Continue walking down and turning systems over to commissioning.

The RICE GSU transformer is scheduled to be state-side later September.

Comments

None at this time.