

Case #: PU-22-380

Project: Pioneer Generation Station Phase IV

Month Ending: 10/31/2024



Title	Name	Company	Office Phone	Cell Phone	Email Address
Environmental Director	Erin Dukart	Basin Electric	701-557-5557	701-426-8116	edukart@becp.com
Project Manager	Jim Lund	Basin Electric	701-557-5730	701-214-9098	jlund@becp.com
Project Engineer	Dana Jensen	Basin Electric	701-557-5721	701-934-5927	djensen@becp.com
Construction Manager	Darrell Slavick	Basin Electric	701-557-5146	701-202-5418	dslavick@becp.com

Safety

Site contractor count dipped back down to the mid-300s this month with the majority of the mechanical installation wrapping up.

Environmental

BMPs are being maintained per the SWPPP. No environmental incidents reported.

Construction Progress

Unit 4 turbine intake and exhaust assembly has wrapped up with the exception of some punchlist electrical and painting items.

Cable pulls are wrapping up on the RICE side, with terminations going full force across the site.

Warehouse dress out work continues, with sheetrock and finishes ongoing.

CTG admin building work continues. Carpet is installed, most walls are painted, the ceiling grid and wiring is going in

Commissioning continues on RICE, and has started on CTG with lube oil and glycol deliveries.

RICE GSU transformer was set and is scheduled to be assembled and complete the first week of November.

The building sheeting contractor re-mobilized later in the month to complete

The transmission line from Judson to PGS, and the PGS 345kV switchyard were energized successfully

Scheduled Activities

RICE commissioning will ramp up into November, as more engine systems get turned over to Wartsila for checkout.

Lube oil and water flushes will be completed on the CT units, electrical checkout begins

Preparing for high voltage backfeed toward the end of the month or early December to continue commissioning efforts and supply power to building services.

Comments

None at this time.