

Case #: PU-22-380

Project: Pioneer Generation Station Phase IV

Month Ending: 11/30/2024



| Title | Name | Company | Office Phone | Cell Phone | Email Address |
|------------------------|-----------------|----------------|--------------|--------------|----------------------------------------------------------|
| Environmental Director | Erin Dukart | Basin Electric | 701-557-5557 | 701-426-8116 | edukart@becp.com |
| Project Manager | Jim Lund | Basin Electric | 701-557-5730 | 701-214-9098 | jlund@becp.com |
| Project Engineer | Dana Jensen | Basin Electric | 701-557-5721 | 701-934-5927 | djensen@becp.com |
| Construction Manager | Darrell Slavick | Basin Electric | 701-557-5146 | 701-202-5418 | dslavick@becp.com |
| | | | | | |

Safety

Site contractor count dipped back down to the mid-300s this month with the majority of the mechanical installation wrapping up.

Environmental

BMPs are being maintained per the SWPPP. No environmental incidents reported.

Construction Progress

RICE commissioning and backfeed were the main focus for the month, with backfeed scheduled early December.

CTG admin and Warehouse dress out work continues, with sheetrock and finishes ongoing.

CTG glycol and lube oil flushes commenced a good portion of the month.

Cable pulls and termination continue on CT5 and CT4.

Scheduled Activities

RICE commissioning will continue as backfeed is brought in, allowing for engine checkout and startup/testing to commence.

Packages continue to wrap up and turn over to commissioning for the CT units.

CT commissioning and checkout will ramp up as backfeed is brought into CT5 mid to late December.

Comments

None at this time.

83 PU-22-380 Filed 12/06/2024 Pages: 1
Pioneer Generation Station Ph IV Progress
Report Ending November 2024