

Case #: PU-22-380

Project: Pioneer Generation Station Phase IV

Month Ending: 12/31/2024



Title	Name	Company	Office Phone	Cell Phone	Email Address
Environmental Director	Erin Dukart	Basin Electric	701-557-5557	701-426-8116	edukart@becp.com
Project Manager	Jim Lund	Basin Electric	701-557-5730	701-214-9098	jlund@becp.com
Project Engineer	Dana Jensen	Basin Electric	701-557-5721	701-934-5927	djensen@becp.com
Construction Manager	Darrell Slavick	Basin Electric	701-557-5146	701-202-5418	dslavick@becp.com

Safety

Site contractor count remained between 250 and 300 until the holidays, with only two minor first aid incidents site wide for the month.

Environmental

No environmental incidents reported.

Construction Progress

RICE and CTG 5 were both backfed with high voltage power from the transmission line, opening up more work fronts for the commissioning and start-up group.

CTG admin and Warehouse dress out work continues with paint, door install, and other finishes ongoing.

CT 5 glycol and lube oil flushes wrapped up in December, with restoration of both systems ongoing.

All 6 RICE engines were first started and all safety checks completed.

Scheduled Activities

RICE SCR burnout and catalyst installation to commence early January. Once catalyst is installed, we will move into reliability runs and performance testing.

Packages continue to wrap up and turn over to commissioning for the CT units, with lube oil flushes starting on CT4. Glycol flushes on CT4 will be weather dependent.

CT gas skid commissioning to start early January, with the push to get house gas to the administration building for permanent heat.

Comments

None at this time.