

Case #: PU-22-380

Project: Pioneer Generation Station Phase IV

Month Ending: 2/28/2025



Title	Name	Company	Office Phone	Cell Phone	Email Address
Environmental Director	Erin Dukart	Basin Electric	701-557-5557	701-426-8116	edukart@becp.com
Project Manager	Jim Lund	Basin Electric	701-557-5730	701-214-9098	jlund@becp.com
Project Engineer	Dana Jensen	Basin Electric	701-557-5721	701-934-5927	djensen@becp.com
Construction Manager	Darrell Slavick	Basin Electric	701-557-5146	701-202-5418	dslavick@becp.com

Safety

Site contractor count averaged about 250 for February, with only one first aid incident reported.

Environmental

No environmental incidents reported.

Construction Progress

RICE and CTG 5 were both backfed with high voltage power from the transmission line, opening up more work fronts for the commissioning and start-up group.

CTG admin and Warehouse dress out work continues with paint, door install, and other finishes ongoing.

CT 5 glycol and lube oil flushes wrapped up in December, with restoration of both systems ongoing.

All 6 RICE engines were first started and all safety checks completed.

Scheduled Activities

RICE performance and emissions testing will wrap up, allowing the units to be turned over to Operations for dispatch.

CT5 commissioning will continue in an effort to get the unit on turning gear in March.

CT4 oil flushes will commence, with glycol flushing scheduled after that. Commissioning and function testing on this unit will kick off as well.

Comments

None at this time.