

Case #: PU-22-380

Project: Pioneer Generation Station Phase IV

Month Ending: 3/31/2025



| Title | Name | Company | Office Phone | Cell Phone | Email Address |
|------------------------|-----------------|----------------|--------------|--------------|--|
| Environmental Director | Erin Dukart | Basin Electric | 701-557-5557 | 701-426-8116 | edukart@becp.com |
| Project Manager | Jim Lund | Basin Electric | 701-557-5730 | 701-214-9098 | jlund@becp.com |
| Project Engineer | Dana Jensen | Basin Electric | 701-557-5721 | 701-934-5927 | djensen@becp.com |
| Construction Manager | Darrell Slavick | Basin Electric | 701-557-5146 | 701-202-5418 | dslavick@becp.com |
| | | | | | |

Safety

Site contractor count maintained about 250 for March, with only three minor first aid incidents reported.

Environmental

No environmental incidents reported.

Construction Progress

RICE commissioning wrapped up, but mechanical issues with one of the engines has delayed turnover to operations thus far.

Occupancy permits were received for several buildings on site, including the new administration building, as staff and operators moved into the control room to operate existing units.

CT 5 achieved high speed turning gear, which is a huge step toward first fire of the unit.

CT 4 lube oil and control oil flushes are ongoing.

System walkdowns continue, as the electrical contractor pushed toward completion of many areas.

Scheduled Activities

RICE maintenance will wrap, allowing the units to be turned over to Operations for dispatch.

CT5 commissioning will wrap up, pushing the unit toward firing and performance testing.

CT4 oil flushes will complete, with glycol flushing scheduled after that. Commissioning and function testing on this unit continue.

Comments

None at this time.