

Case #: PU-22-380

Project: Pioneer Generation Station Phase IV

Month Ending: 4/30/2025



Title	Name	Company	Office Phone	Cell Phone	Email Address
Environmental Director	Erin Dukart	Basin Electric	701-557-5557	701-426-8116	<a href="mailto:edukart@becp.com">edukart@becp.com</a>
Project Manager	Jim Lund	Basin Electric	701-557-5730	701-214-9098	<a href="mailto:jlund@becp.com">jlund@becp.com</a>
Project Engineer	Dana Jensen	Basin Electric	701-557-5721	701-934-5927	<a href="mailto:djensen@becp.com">djensen@becp.com</a>
Construction Manager	Darrell Slavick	Basin Electric	701-557-5146	701-202-5418	<a href="mailto:dslavick@becp.com">dslavick@becp.com</a>

**Safety**

Site contractor count averaged about 200 for April, ending the month down around 150, with no first aid incidents reported. The site did have a few near miss/report only type incidents, and a couple of property damages reported.

**Environmental**

No environmental incidents reported.

**Construction Progress**

All 6 reciprocating engines were turned over to Operations. Punchlist work on that side of the plant remains.

CT 5 achieved First Fire as well as completed the run-in/burnout time, which allowed for catalyst install.

CT 4 oil and glycol flushes wrapped up, and I/O loop checks are ongoing.

The warehouse is nearing completion, with minor punchlist items remaining.

**Scheduled Activities**

CT5 commissioning will wrap up, pushing the unit toward firing and performance testing.

CT4 commissioning and function testing will continue, with a June First Fire target.

**Comments**

None at this time.