

Case #: PU-22-380

Project: Pioneer Generation Station Phase IV

Month Ending: 5/31/2025



Title	Name	Company	Office Phone	Cell Phone	Email Address
Environmental Director	Erin Dukart	Basin Electric	701-557-5557	701-426-8116	<a href="mailto:edukart@becp.com">edukart@becp.com</a>
Project Manager	Jim Lund	Basin Electric	701-557-5730	701-214-9098	<a href="mailto:jlund@becp.com">jlund@becp.com</a>
Project Engineer	Dana Jensen	Basin Electric	701-557-5721	701-934-5927	<a href="mailto:djensen@becp.com">djensen@becp.com</a>
Construction Manager	Darrell Slavick	Basin Electric	701-557-5146	701-202-5418	<a href="mailto:dslavick@becp.com">dslavick@becp.com</a>

**Safety**

Site contractor count averaged about 150 for April, ending the month down around 125, with only two wind-related property damage incidents.

**Environmental**

No environmental incidents reported.

**Construction Progress**

CT 5 completed performance and demonstration testing, and started the reliability run in an effort to turn over to Operations in early-mid June.

CT 4 commissioning continues, with the unit getting on low speed turning gear at the end of the month. Motor runs, brush wear in, and I/O loop checks are ongoing.

Site reclamation has started on the reciprocating engine side of the project, with gravel stripping and earth work ongoing.

**Scheduled Activities**

CT5 commissioning will wrap up, with the unit targeting commercial operation in June.

CT4 commissioning and function testing will continue, maintaining a mid-June First Fire target. This will kick off exhaust system burn-out, catalyst loading, and tuning activities.

Site reclamation and topsoiling will continue site-wide.

**Comments**

None at this time.