

Case #: PU-22-380

Project: Pioneer Generation Station Phase IV

Month Ending: 6/30/2025



Title	Name	Company	Office Phone	Cell Phone	Email Address
Environmental Director	Erin Dukart	Basin Electric	701-557-5557	701-426-8116	edukart@bepc.com
Project Manager	Jim Lund	Basin Electric	701-557-5730	701-214-9098	jlund@bepc.com
Project Engineer	Dana Jensen	Basin Electric	701-557-5721	701-934-5927	djensen@bepc.com
Construction Manager	Darrell Slavick	Basin Electric	701-557-5146	701-202-5418	dslavick@bepc.com

Safety

Site contractor count averaged about 110 for June, with two more minor property damage incidents.

Environmental

No environmental incidents reported.

Construction Progress

CT 5 completed remaining acceptance testing, and went into commercial operation mid-June.

CT 4 commissioning continued, with the unit achieving first fire this month, kicking off safety stop checks, tuning, and exhaust burnout activities.

Site reclamation continues on the reciprocating engine side of the project, with topsoiling wrapping up and fence install ongoing.

Scheduled Activities

CT4 commissioning and testing will continue, with CO catalyst and evap cooling media install commencing after the holiday, allowing the project to move into performance tuning and testing. Anticipated turnover to Operations late July/early August.

Stack painting and touch-up will continue site wide.

Demobilization, site reclamation and topsoiling/seeding will continue site-wide as construction progress winds down.

Comments

None at this time.