

Case #: PU-22-380

Project: Pioneer Generation Station Phase IV

Month Ending: 7/31/2025



Title	Name	Company	Office Phone	Cell Phone	Email Address
Environmental Director	Erin Dukart	Basin Electric	701-557-5557	701-426-8116	edukart@becp.com
Project Manager	Jim Lund	Basin Electric	701-557-5730	701-214-9098	jlund@becp.com
Project Engineer	Dana Jensen	Basin Electric	701-557-5721	701-934-5927	djensen@becp.com
Construction Manager	Darrell Slavick	Basin Electric	701-557-5146	701-202-5418	dslavick@becp.com

Safety

Site contractor count averaged about 80 for July, with two minor property damage incidents and a first aid.

Environmental

No environmental incidents reported.

Construction Progress

CT 4 commissioning continued, with catalyst install and performance/demonstration testing.

Site reclamation continues site wide, with parking lot reclamation and fence install ongoing. Topsoiling continues in areas where grading efforts have completed.

Scheduled Activities

CT4 commissioning will wrap up with reliability testing in early August. Anticipated turnover to Operations shortly thereafter.

Stack painting, touch-up, and other punchlist work will continue site wide.

Paving contractor will mobilize to complete paving efforts as demobilization and clean-up continues.

Site reclamation and topsoiling/seeding will continue site-wide as construction groups demobilize.

Comments

None at this time.