

Case #: PU-22-380

Project: Pioneer Generation Station Phase IV

Month Ending: 8/31/2025



Title	Name	Company	Office Phone	Cell Phone	Email Address
Environmental Director	Erin Dukart	Basin Electric	701-557-5557	701-426-8116	<a href="mailto:edukart@becp.com">edukart@becp.com</a>
Project Manager	Jim Lund	Basin Electric	701-557-5730	701-214-9098	<a href="mailto:jlund@becp.com">jlund@becp.com</a>
Project Engineer	Dana Jensen	Basin Electric	701-557-5721	701-934-5927	<a href="mailto:djensen@becp.com">djensen@becp.com</a>
Construction Manager	Darrell Slavick	Basin Electric	701-557-5146	701-202-5418	<a href="mailto:dslavick@becp.com">dslavick@becp.com</a>

**Safety**

Site contractor count dipped down to the 60s in August, with no major incidents reported.

**Environmental**

No environmental incidents reported.

**Construction Progress**

CT4 was handed over to Operations for generation on 8/18.

Site reclamation continues across the CT side of the plant, with demobilization efforts in full swing.

Punchlist work and walkdowns continue.

**Scheduled Activities**

Fall maintenance outage has been scheduled at the facility for mid September, where some remaining punchlist items can be completed.

Seeders are scheduled to re-mobilize in early September for all areas that have been reclaimed and topsoiled.

Demobilization continues, with the majority to be completed by the end of September.

**Comments**

None at this time.