

**ONEOK Rockies Midstream, L.L.C. Cherry Creek Extension Pipeline  
Project Monthly Construction Progress Report**



**ONEOK**  
ROCKIES MIDSTREAM  
A SUBSIDIARY OF ONEOK

**Period: November 15, 2023 - December 15, 2023**

**Case No. PU-23-015**

Contact List	Name	Company	Phone
Project Manager	Kolton Burge	ONEOK	(918) 561-8036
Environmental Project Manager	Alea Doray	ONEOK	(918) 246-4729
Constr. Coordinator	Tim Swan	ONEOK	(870) 940-9415
Chief Inspector	Tyler Heistand	Global Inspection Services	(417) 438-1799
Environmental Inspector	Adam Weishair	Merjent	(320) 224-5439

**Project Description**

Construct approximately a 4-mile-long pipeline extension of an existing 12-inch-diameter Pipeline. The Project will originate at ONEOK's existing Lonesome Creek Gas Plant and terminate at an existing pipeline junction (Antelope Creek Junction) in McKenzie County, North Dakota.

Milestone	Footage Completed	% Complete	Footage Complete (Since Last Report)	% Complete (Since Last Report)
Right of Way Clearing	20,830	100%	N/A	N/A
Right of Way Grading	20,830	100%	N/A	N/A
Stringing	20,830	100%	N/A	N/A
Bending	20,830	100%	5,530	27%
Welding	20,830	100%	8,160	39%
Coating	20,830	100%	15,030	72%
Ditching	20,600	99%	17,535	84%
Lowering	20,200	97%	17,400	84%
Backfill	19,600	94%	16,800	81%
Tie-in	19,400	93%	19,100	92%
Hydro test	0	0%	N/A	N/A
Right of Way Cleanup	2,900	14%	2,900	14%

**Activity for the Month**

Primary activities for this period included: Pipe bending, mainline welding, coating of girth welds, ditching, pipe lowering in, and road bore and HDD completion.

**Comments**

Name	Report Date
Kolton Burge	12/22/2023