

**ONEOK Cherry Creek Extension Pipeline
Project Monthly Construction Progress Report**



Period: April 16, 2024 - May 15, 2024

Case No. PU-23-015

Contact List	Name	Company	Phone
Project Manager	Kolton Burge	ONEOK	(918) 561-8036
Environmental Project Manager	Alea Doray	ONEOK	(918) 246-4729
Constr. Coordinator	Tim Swan	ONEOK	(870) 940-9415
Chief Inspector	Tyler Heistand	Global Inspection Services	(417) 438-1799
Environmental Inspector	Adam Weishair	Merjent	(320) 224-5439

Project Description

Construct approximately a 4-mile-long pipeline extension of an existing 12-inch-diameter Pipeline. The Project will originate at ONEOK's existing Lonesome Creek Gas Plant and terminate at an existing pipeline junction (Antelope Creek Junction) in McKenzie County, North Dakota.

Milestone	Footage Completed	% Complete	Footage Complete (Since Last Report)	% Complete (Since Last Report)
Right of Way Clearing	20,830	100%	N/A	N/A
Right of Way Grading	20,830	100%	N/A	N/A
Stringing	20,830	100%	N/A	N/A
Bending	20,830	100%	N/A	N/A
Welding	20,830	100%	N/A	N/A
Coating	20,830	100%	N/A	N/A
Ditching	20,830	100%	N/A	N/A
Lowering	20,830	100%	N/A	N/A
Backfill	20,830	100%	N/A	N/A
Tie-in	20,830	100%	N/A	N/A
Hydro test	20,830	100%	N/A	N/A
Right of Way Cleanup	20,830	100%	N/A	N/A

Activity for the Month

.Revegetation is in progress on site. Continue work within existing ONEOK Plant.

Comments

Name	Report Date
Kolton Burge	6/03/2024