



Construction Progress Report

Case #: PU-23-164

Project: Demicks Lake III Plant Stabilizer 3 Addition

Month Ending: June 2023

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Taylor Jackson	OPD	281-665-6068	346-257-5075
Const. Mgr.	Mike Hall	OPD	---	281-739-3486
Project Manager	Jeff Langford	ONEOK	918-588-7321	918-200-3441

Brief Description of Month's Activities
Demicks Lake: Contractor headcount is at 5. Contractor mobilized onto site June 5 th . Contractor performed grading, foundation locations and hydro-excavation. Contractor began early foundation forms and rebar fitting.

Significant Work Activity for Next Month
Demicks Lake: Continue civil work

Demicks Lake Completion Percentiles	
Demicks Lake III	
Description	% Complete
Overall Construction	10%
Civil	20%
Mechanical	0%
I&E Installation	0%

Project Site Safety
No recordables

Comments
None

Signatory	Date
<i>Jeff Langford</i>	7/10/2023