



Construction Progress Report

Case #: PU-23-164

Project: Demicks Lake III Plant Stabilizer 3 Addition

Month Ending: July 2023

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Taylor Jackson	OPD	281-665-6068	346-257-5075
Const. Mgr.	Mike Hall	OPD	---	281-739-3486
Project Manager	Jeff Langford	ONEOK	918-588-7321	918-200-3441

Brief Description of Month's Activities
Demicks Lake: Contractor headcount is at 25. All required hydrovac complete. Helical pile installation complete. Walls for containments are filled with flow fill. Tower base concrete pours are complete. First containment slab pour complete. Two welders onsite began welding structural pipe racks.

Significant Work Activity for Next Month
Demicks Lake: Continue civil /foundation work. Pour second containment slab.

Demicks Lake Completion Percentiles	
Demicks Lake III	
Description	% Complete
Overall Construction	25%
Civil	58%
Mechanical	10%
I&E Installation	0%

Project Site Safety
No recordables.

Comments
None

Signatory	Date
<i>Jeff Langford</i>	8/06/2023