



Construction Progress Report

Case #: PU-23-164

Project: Demicks Lake III Plant Stabilizer 3 Addition

Month Ending: August 2023

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Taylor Jackson	OPD	281-665-6068	346-257-5075
Const. Mgr.	Mike Hall	OPD	---	281-739-3486
Project Manager	Jeff Langford	ONEOK	918-588-7321	918-200-3441

Brief Description of Month's Activities
Demicks Lake: Contractor headcount is at 34. All concrete work is complete. Second containment slab pour complete. Two welders onsite continued welding structural pipe racks and welding out pipe to fill the racks. Structural pipe racks are complete.

Significant Work Activity for Next Month
Demicks Lake: Continue pipe welding. Electrical contractor to move onsite.

Demicks Lake Completion Percentiles	
Demicks Lake III	
Description	% Complete
Overall Construction	45%
Civil	100%
Mechanical	30%
I&E Installation	0%

Project Site Safety
One recordable: On 8/28/2023, Contractor employee was stung by a bee causing an allergic reaction the employee was taken to the emergency room for medical attention. Employee was released and returned home.

Comments
None

Signatory	Date
<i>Jeff Langford</i>	9/18/2023