



Construction Progress Report

Case #: PU-23-164

Project: Demicks Lake III Plant Stabilizer 3 Addition

Month Ending: September 2023

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Taylor Jackson	OPD	281-665-6068	346-257-5075
Const. Mgr.	Mike Hall	OPD	---	281-739-3486
Project Manager	Jeff Langford	ONEOK	918-588-7321	918-200-3441

Brief Description of Month's Activities
Demicks Lake: Contractor headcount is at 80. All concrete work is complete. Two welders onsite continued welding structural pipe racks and welding out pipe to fill the racks throughout the plant. Structural pipe racks are complete. All process skids and equipment were set. I&E subcontractor mobilized to site. Powered up Stabilizer MCC for backup feed. Tested site generator.

Significant Work Activity for Next Month
Demicks Lake: Finish pipe welding and mechanical. Continue IE&C scope of work.

Demicks Lake Completion Percentiles	
Demicks Lake III	
Description	% Complete
Overall Construction	73%
Civil	100%
Mechanical	85%
I&E Installation	15%

Project Site Safety
No recordables this month.

Comments
None

Signatory	Date
<i>Jeff Langford</i>	10/12/2023