



# Construction Progress Report

Case #: PU-23-164

Project: Demicks Lake III Plant Stabilizer 3 Addition

Month Ending: October 2023

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Taylor Jackson	OPD	281-665-6068	346-257-5075
Const. Mgr.	Mike Hall	OPD	---	281-739-3486
Project Manager	Jeff Langford	ONEOK	918-588-7321	918-200-3441

Brief Description of Month's Activities
<b>Demicks Lake:</b> Contractor headcount is at 67. Completed structural and piping welds. All process skids and equipment were set. Completed site restoration. Completed Instrument air tie-in. Completed pressure tests on piping. I&E subcontractor continued on work scope (Grounding, heat trace installation, tubing). Completed cable tray, instrument installation.

Significant Work Activity for Next Month
<b>Demicks Lake:</b> Finish IE&C punchlist items and commission facility.

Demicks Lake Completion Percentiles	
Demicks Lake III	
Description	% Complete
Overall Construction	90%
Civil	100%
Mechanical	99%
I&E Installation	80%

Project Site Safety
No recordables this month.

Comments
None

Signatory	Date
<i>Jeff Langford</i>	11/1/2023