



Construction Progress Report

Case #: PU-23-164

Project: Demicks Lake III Plant Stabilizer 3 Addition

Month Ending: November 2023

| Title | Name | Company | Office Phone | Cell Phone |
|-----------------|----------------|---------|--------------|--------------|
| Site Manager | Taylor Jackson | OPD | 281-665-6068 | 346-257-5075 |
| Const. Mgr. | Mike Hall | OPD | --- | 281-739-3486 |
| Project Manager | Jeff Langford | ONEOK | 918-588-7321 | 918-200-3441 |

| Brief Description of Month's Activities |
|--|
| Demicks Lake: Contractor headcount is at 67. All structural and piping welds complete. Welded hot tap fittings and performed hot taps. I&E subcontractor continued on work scope. Testing of I&E equipment and loop checks began. |

| Significant Work Activity for Next Month |
|---|
| Demicks Lake: Finish IE&C punchlist items and commission facility. |

| Demicks Lake Completion Percentiles | |
|-------------------------------------|------------|
| Demicks Lake III | |
| Description | % Complete |
| Overall Construction | 99% |
| Civil | 100% |
| Mechanical | 100% |
| I&E Installation | 99% |

| Project Site Safety |
|----------------------------|
| No recordables this month. |

| Comments |
|----------|
| None |

| Signatory | Date |
|----------------------|-----------|
| <i>Jeff Langford</i> | 12/1/2023 |