



Construction Progress Report

Case #: PU-23-164

Project: Demicks Lake III Plant Stabilizer 3 Addition

Month Ending: Dec 2023

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Taylor Jackson	OPD	281-665-6068	346-257-5075
Const. Mgr.	Mike Hall	OPD	---	281-739-3486
Project Manager	Jeff Langford	ONEOK	918-588-7321	918-200-3441

Brief Description of Month's Activities
Demicks Lake: Contractor avg headcount was 40 with numbers dropping to 15 for cleanup. Project construction completed 12/5 and Company performed commissioning and startup activities. Plant started up on 12/13.

Significant Work Activity for Next Month
Demicks Lake: Finish IE&C punchlist items and commission facility.

Demicks Lake Completion Percentiles	
Demicks Lake III	
Description	% Complete
Overall Construction	100%
Civil	100%
Mechanical	100%
I&E Installation	100%

Project Site Safety
No recordables this month.

Comments
None

Signatory	Date
<i>Jeff Langford</i>	1/8/2024