

Casey A. Furey  
100 West Broadway, Suite 250  
P.O. Box 2798  
Bismarck, ND 58502-2798  
701.223.6585  
cfurey@crowleyfleck.com

November 12, 2024

*Via Hand Delivery & Electronic Mail*

Mr. Steve Kahl  
North Dakota Public Service Commission  
600 E. Boulevard, Dept. 408  
Bismarck, ND 58505-0480  
[ndpsc@nd.gov](mailto:ndpsc@nd.gov)

In re: Oliver Wind IV, LLC  
Oliver Wind IV Wind Energy Center - Oliver County  
Oliver Wind IV 345-kV Transmission Line - Oliver & Mercer Counties  
Siting Applications  
Case Nos. PU-23-317 & PU-23-318  
Our File No. 035218-000083

Dear Mr. Kahl:

Enclosed for filing in the above-referenced matters, please find eight copies of Oliver Wind IV, LLC's Monthly Construction Report – October 2024.

Please feel free to contact me if you have any questions. Thank you.

Sincerely,

*/s/ Casey A. Furey*

Casey A. Furey

CAF/lh  
Enc.

cc:	Brian Johnson (via email)	Tracy Davis	(via email)
	Robert Frank (via email)	Zach Peterson	(via email)
	Erik Edison (via email)	Samantha Calkins	(via email)

95 PU-23-317 Filed 11/12/2024 Pages: 3  
Monthly Construction Report - October 2024  
Oliver Wind IV, LLC  
Casey Furey, Crowley Fleck, PLLP

BILLINGS BISMARCK BOZEMAN BUTTE CASPER CHEYENNE HELENA KALISPELL MISSOULA SHERIDAN WILLISTON

97 PU-23-318 Filed 11/12/2024 Pages: 3  
Monthly Construction Report - October 2024  
Oliver Wind IV, LLC  
Casey Furey, Crowley Fleck, PLLP

**STATE OF NORTH DAKOTA  
PUBLIC SERVICE COMMISSION**

**Oliver Wind IV, LLC  
Oliver Wind IV Energy Center  
Oliver County**

**Case No. PU-23-317**

**Oliver Wind IV, LLC  
Oliver Wind IV 345 kV Transmission Line  
Oliver and Mercer County**

**Case No. PU-23-318**

**Oliver Wind IV, LLC Monthly Construction Report – October 2024**

Oliver Wind IV, LLC (Oliver Wind IV) submits the following construction report for October 2024.

Safety: Oliver Wind IV’s Engineering, Procurement, and Construction (EPC) contractors, Blattner Energy (Blattner) and Brink Constructors, Inc. (Brink), are continuing to emphasize safety in daily safety meetings. These meetings have focused on electrical hazards, enacting cold weather procedures, tooling/rigging inspections, reiterating the importance of adding capacity to everyday tasks and taking extra time on one-off tasks, managing fatigue, the importance of proper sleep, and the risks of complacency.

Environmental: In October, Oliver Wind IV’s crews are continuing to follow environmental protocols. Crews are continuing to add and repair best management practices as needed throughout the project as well as inspecting the Stormwater Pollution Prevention Plan (SWPPP) measures. Brink crews are seeding areas on the Transmission Project and focusing on reclaim and erosion control.

Foundations: All foundations on the Wind and Transmission Projects are now complete.

Civil: On the Wind Project, civil crews are continuing behind installation activities performing reclamation, installing gravel rings, seeding, and constructing low water crossings. On the Transmission Project, Brink is completing rip-rap at the substation and continuing to reclaim right of way and has begun seeding work (scheduled to be completed by Nov. 22).

Collection: Collection crews are continuing with plowing, fiber blowing, and terminating down tower assemblies. Crews are also working on load banking the first planned circuits.

Turbines: On the Wind Project, of 73 total wind turbines, Blattner’s crews have installed 64 turbine bases, 63 turbine mid-sections, 53 turbine tops, 53 nacelles, and 53 rotors. Forty-five turbines are now mechanically complete.

Substation: Brink is completing punch list items, installing bollard chain, and performing work on the oil containment foundation.

Transmission Line: On the Transmission Project, all structures have been erected and conductor stringing and OPWG stringing and clipping have been completed. Crews are focusing on punch list items, grounding structures, and right of way clean-up. The matting subcontractor is removing mats, and civil crews are focusing on reclamation.