

**Case Number:** PU-23-361

**Project:** Roundup to Kummer Ridge 345-kV Transmission Line

**Month Ending:** 6/30/2024



Title	Name	Company	Office Phone	Cell Phone	Email Address
Project Manager	Bobby Nasset	Basin Electric	701-557-5673	701-260-7443	rnasset@bepc.com
Project Engineer	Shane Vasbinder	Basin Electric	701-557-5779	701-226-2941	svasbinder@bepc.com
Field Coordinator	Darrel Slavick	Basin Electric		701-202-5418	dslavick@bepc.com

**Safety**

On June 26th, a construction employee was removing concrete forms when he strained his back. The employee was taken to the hospital for treatment. The employee was cleared for work later that day.  
On June 29th, a construction employee was organizing a job trailer when he slipped and rolled his ankle. The employee was taken to the hospital for x-rays and was treated for a sprained ankle. The employee will be on minimum work duty for seven days and will not miss any time.

**Environmental**

Per SWPPP, installed BMPs are being installed and maintained, as needed.

**Land Owner/Public Issues**

Nothing at this time

**Structure Move Requests**

Nothing at this time

**Construction Progress**

- Structure Hauling (62.4% complete)
- Concrete Foundations (59% complete)
- Structure Framing (58.8% complete)
- Structure Setting (0% complete)
- Conductor Stringing (0% complete)

**Scheduled Activities**

- Deliver structures to sites
- Continue foundation installation
- Structure setting

**Comments**