

Case Number: PU-23-361

Project: Roundup to Kummer Ridge 345-kV Transmission Line

Month Ending: 7/31/2024



| Title | Name | Company | Office Phone | Cell Phone | Email Address |
|-------------------|-----------------|----------------|--------------|--------------|---------------------|
| Project Manager | Bobby Nasset | Basin Electric | 701-557-5673 | 701-260-7443 | rnasset@bepc.com |
| Project Engineer | Shane Vasbinder | Basin Electric | 701-557-5779 | 701-226-2941 | svasbinder@bepc.com |
| Field Coordinator | Darrel Slavick | Basin Electric | | 701-202-5418 | dslavick@bepc.com |

Safety

None at this time

Environmental

Per SWPPP, installed BMPs are being installed and maintained, as needed.

Land Owner/Public Issues

Nothing at this time

Structure Move Requests

Nothing at this time

Construction Progress

- Structure Hauling (88% complete)
- Concrete Foundations (95% complete)
- Structure Framing (73% complete)
- Structure Setting (37% complete)
- Conductor Stringing (0% complete)

Scheduled Activities

- Deliver structures to sites
- Continue foundation installation
- Structure setting
- Begin conductor stringing

Comments