

Case Number: PU-23-361

Project: Roundup to Kummer Ridge 345-kV Transmission Line

Month Ending: 8/31/2024



Title	Name	Company	Office Phone	Cell Phone	Email Address
Project Manager	Bobby Nasset	Basin Electric	701-557-5673	701-260-7443	rnasset@bepc.com
Project Engineer	Shane Vasbinder	Basin Electric	701-557-5779	701-226-2941	svasbinder@bepc.com
Field Coordinator	Darrel Slavick	Basin Electric		701-202-5418	dslavick@bepc.com

Safety

None at this time

Environmental

Per SWPPP, installed BMPs are being installed and maintained, as needed.

Land Owner/Public Issues

Nothing at this time

Structure Move Requests

Nothing at this time

Construction Progress

- Structure Hauling (95% complete)
- Concrete Foundations (100% complete)
- Structure Framing 80% complete)
- Structure Setting (54% complete)
- Conductor Stringing (13% complete)

Scheduled Activities

- Deliver remaining structures to sites
- Continue structure setting and conductor stringing
- Begin reclamation work (subsoil and topsoil replacement and grading) around completed structures

Comments