

**Case Number:** PU-23-361

**Project:** Roundup to Kummer Ridge 345-kV Transmission Line

**Month Ending:** 9/30/2024



Title	Name	Company	Office Phone	Cell Phone	Email Address
Project Manager	Bobby Nasset	Basin Electric	701-557-5673	701-260-7443	rnasset@bepc.com
Project Engineer	Shane Vasbinder	Basin Electric	701-557-5779	701-226-2941	svasbinder@bepc.com
Field Coordinator	Darrel Slavick	Basin Electric		701-202-5418	dslavick@bepc.com

**Safety**

None at this time

**Environmental**

Per SWPPP, installed BMPs are being installed and maintained, as needed. Making sure BMP deficient areas from the July 3rd party inspector report are repaired.

**Land Owner/Public Issues**

Nothing at this time

**Structure Move Requests**

Nothing at this time

**Construction Progress**

- Structure Hauling (98% complete)
- Concrete Foundations (100% complete)
- Structure Framing 95% complete)
- Structure Setting (74% complete)
- Conductor Stringing (40% complete)

**Scheduled Activities**

- Deliver remaining structures to sites, once received
- Continue structure setting and conductor stringing
- Continue reclamation work (subsoil and topsoil replacement and grading) around completed structures

**Comments**