

Case Number: PU-23-361

Project: Roundup to Kummer Ridge 345-kV Transmission Line

Month Ending: 10/31/2024



Title	Name	Company	Office Phone	Cell Phone	Email Address
Project Manager	Bobby Nasset	Basin Electric	701-557-5673	701-260-7443	rnasset@bepc.com
Project Engineer	Shane Vasbinder	Basin Electric	701-557-5779	701-226-2941	svasbinder@bepc.com
Field Coordinator	Darrel Slavick	Basin Electric		701-202-5418	dslavick@bepc.com

Safety

On Octboer 12th, 2024, the construction crew was preparing to cut the conductor using a band saw when the blade became pinched in the conductor. When the worker attempted to free the blade, he cut his left-hand thumb. An all-stop took place and first aid was rendered. The worker continued to work that day.

Environmental

Per SWPPP, installed BMPs are being installed and maintained, as needed.

Land Owner/Public Issues

Nothing at this time

Structure Move Requests

Nothing at this time

Construction Progress

- Structure Hauling (100% complete)
- Concrete Foundations (100% complete)
- Structure Framing (100% complete)
- Structure Setting (100% complete)
- Conductor Stringing (59% complete)

Scheduled Activities

- Finish conductor stringing
- Reclamation work to stabilize soil for the winter

Comments