

Case Number: PU-23-361

Project: Roundup to Kummer Ridge 345-kV Transmission Line

Month Ending: 11/30/2024



Title	Name	Company	Office Phone	Cell Phone	Email Address
Project Manager	Bobby Nasset	Basin Electric	701-557-5673	701-260-7443	rnasset@bepc.com
Project Engineer	Shane Vasbinder	Basin Electric	701-557-5779	701-226-2941	svasbinder@bepc.com
Field Coordinator	Darrel Slavick	Basin Electric		701-202-5418	dslavick@bepc.com

Safety

On November 12, a contractor was aligning a reel stand at the tension site between structure 37 and 38. Once the reel stand was in place the conductor was pulled back to align the Kellum grips. The conductor slack pulled backwards towards the reel stand and the tail of the conductor unwrapped to the opposite side of the reel and struck an employee. The employee was taken to the hospital and was diagnosed with a mild concussion and was put on light duty for a couple days. On November 15, a contractor was hauling material along a gravel road. As the driver came around a corner, he lost control, causing the trailer to enter the road shoulder, pulling the vehicle with. The truck and trailer rolled into the ditch. The employee was treated on site by EMTs and was medically released.

Environmental

Per SWPPP, installed BMPs are being installed and maintained, as needed. Reclamation/Soil stabilizing work is ongoing.

Land Owner/Public Issues

Nothing at this time

Structure Move Requests

Nothing at this time

Construction Progress

- Structure Hauling (100% complete)
- Concrete Foundations (100% complete)
- Structure Framing (100% complete)
- Structure Setting (100% complete)
- Conductor Stringing (78% complete)

Scheduled Activities

- Finish conductor stringing
- Clean up ROW, remove unneeded mats, punchlist items

Comments