

PROJECT NAME:THUNDER BUTTE PIPELINE (MAKOTI TO PLAZA)

MHA TERO CONTRACTOR

BAKER ENERGY SERVICES

Contractor signature of agreement

Owner Rep signature of agreement

description of work for dates 8/5/25 to 9/10/25:

**Pipeline work:** work was started on the property south of HWY 23 approx. 1916 feet of the pipeline was built and installed with ROW reclaimed from 0+00 to 1816.

**Makoti :** Piping was installed, building was set and connected to installed pipe

**Stanley:** piping was pre fabbed and painted, bore strings were welded.

description of work for future dates 9/10/25 to 10/10/25:

**Pipeline work:** No work is planned to begin till 10/1/25

**Makoti:** clean up of the site will be done and completed by for the mechanical crew, Electrical scope will complete when final materials are delivered.

**Stanley:** Mechanical crew will focus on completing the scope by 10/1/25

TASK NAME	SCOPE QTY	UNIT	PRIOR QTY	CURRENT QTY	PROGRESS FROM/TO DATE:		% COMPLETE
					8/5/2025	9/10/2025	
<b>Total Project</b>			0		9/10/2025		25%
<b>Mobilization</b>	1	EA	0	1	1		
Demobilization	1	EA	0	0	0		
<b>Pipeline 0+00 to 200+35</b>							8.59%
ROW Prep. & Environ.	20,035	LF	0	1916	1916		9.56%
Silt Fencing	1,000	LF	0	0	0		0
Straw Wattles	400	LF	0	339	339		339
ROW Grading	20,035	LF	0	1916	1916		9.56%
Hauling & Stringing	20,035	LF	0	1916	1916		9.56%
Pipe Bending	20,035	LF	0	1916	1916		9.56%
Welding & Xray	20,035	LF	0	1916	1916		9.56%
Coating	20,035	LF	0	1916	1916		9.56%
Ditching	20,035	LF	0	1916	1916		9.56%
Lower-in & Backfill	20,035	LF	0	1916	1916		9.56%
Pipeline Tie-In's	20,035	LF	0	1916	1916		9.56%
Hydro Test & Caliper Tool	20,035	LF	0	0	0		0.00%
Cleanup	20,035	EA	0	1816	1816		9.06%
<b>HDD Installation (Drill &amp; Pull)</b>							
Bore 1 (1+17 to 5+32) 415.5'	416	LF	0	336.8	336.8		100%
Bore 2 (14+28 to 16+28) 200.2'	200	LF	0	179.9	179.9		100%
Bore 3 (19+16 to 23+03) 386.6'	387	LF	0	0	0		0%
Bore 4 (39+44 to 41+44) 200.0'	200	LF	0	0	0		0%
Bore 5 (72+10 to 77+37) 526.9'	527	LF	0	0	0		0%
Bore 6 (87+73 to 100+02) 1229'	1,229	LF	0	0	0		0%
Bore 7 (103+87 to 106+64) 277.2'	277	LF	0	0	0		0%
Bore 8 (106+64 to 107+69) 105.6'	106	LF	0	0	0		0%
Bore 9 (130+44 to 141+65) 1121.0'	1,121	LF	0	0	0		0%
Bore 10 (183+53 to 185+13) 160'	160	LF	0	0	0		0%
<b>ML Valves</b>							

Plaza	1	EA	0	0	0	0
<b>Facilities Sites</b>						43%
Stanley	1	EA	0	10%	10%	10%
Electrical	1	EA	0	0%	0%	0%
Stanley Bore 1 (0+00 to 2+77) 277'	277	LF	0	0	0	0
Stanley Bore 2 (2+77 to 4+24) 146.6'	146	LF	0	0	0	0
Shell Township (Midline)	1	EA	0	10%	10%	10%
Electrical	1	EA	0	0%	0%	0%
Makoti (TBPS)	1	EA	0	95%	95%	95%
Electrical	1	EA	0	85%	85%	85%
<b>Other Items</b>						
Access Mats	?	EA	0	80	80	80
Hydro Vac	?	DAY	0	3	3	3
Line Crossing	?	EA	0	4	4	4