

Contractor signature of agreement

Owner Rep signature of agreement

description of work for dates 11/11/25 to 1/7/26:

Pipeline work: no work was done

Makoti : No work was done

Stanley: No work was done

Shell Creek Township: No work was done

description of work for future dates 1/7/26 to 2/7/26:

Pipeline work: Continue work on pipeline

Makoti: clean up of the site , Electrical scope will complete when final materials are delivered.

Stanley: No work

Shell Creek Township: No work

**PROGRESS FROM/TO DATE: 10/1/2025 11/11/2025**

TASK NAME	SCOPE QTY	UNIT	PRIOR QTY	CURRENT QTY	TOTAL QTY TO DATE	% COMPLETE
<b>Total Project</b>	***		0		9/10/2025	60%
<b>Mobilization</b>	1	EA	1	0	1	100%
Demobilization	1	EA	0	1	1	100%
<b>Pipeline 0+00 to 200+35</b>						22.18%
ROW Prep. & Environ.	19,833	LF	1770	0	1770	8.92%
Silt Fencing	1,000	LF	0	0	0	0
Straw Wattles	400	LF	339	0	339	339
ROW Grading	19,833	LF	1840	9442	11282	56.88%
Hauling & Stringing	19,833	LF	1770	10567	12337	62.20%
Pipe Bending	19,833	LF	1770	0	1770	8.92%
Welding & Xray	19,833	LF	1770	8630.5	10400.5	52.44%
Coating	19,833	LF	1770	0	1770	8.92%
Ditching	19,833	LF	1770	0	1770	8.92%
Lower-in	19,833	LF	1770	0	1770	8.92%
Backfilled	19,833	LF	1711	0	1711	8.63%
Pipeline Tie-In's	19,833	LF	1711	0	1711	8.63%
Hydro Test & Caliper Tool	19,833	LF	0	0	0	0.00%
Replace ROW & Cleanup	19,833	EA	1694	0	1694	8.54%
<b>HDD Installation (Drill &amp; Pull)</b>						
Bore 1 (1+17 to 5+32) 415.5'	416	LF	336.8	0	336.8	100%
Bore 2 (14+28 to 16+28) 200.2'	200	LF	179.9	0	179.9	100%
Bore 3 (19+16 to 23+03) 386.6'	387	LF	0	0	0	0%
Bore 4 (39+44 to 41+44) 200.0'	200	LF	0	0	0	0%
Bore 5 (72+10 to 77+37) 526.9'	527	LF	0	0	0	0%
Bore 6 (87+73 to 100+02) 1229'	1,229	LF	0	0	0	0%
Bore 7 (103+87 to 106+64) 277.2'	277	LF	0	0	0	0%
Bore 8 (106+64 to 107+69) 105.6'	106	LF	0	0	0	0%
Bore 9 (130+44 to 141+65) 1121.0'	1,121	LF	0	0	0	0%
Bore 10 (183+53 to 185+13) 160'	160	LF	0	0	0	0%

<b>ML Valves</b>						
Plaza	1	EA	0	0	0	0
<b>Facilities Sites</b>						91%
Stanley	1	EA	80%	18%	98%	98%
Electrical	1	EA	50%	30%	80%	80%
Stanley Bore 1 (0+00 to 2+77) 277'	277	LF	277	0	100%	100%
Stanley Bore 2 (2+77 to 4+24) 146.6'	146	LF	146	0	100%	100%
Shell Township (Midline)	1	EA	60%	35%	95%	95%
Electrical	1	EA	0%	0%	0%	0%
Makoti (TBPS)	1	EA	95%	0%	95%	95%
Electrical	1	EA	85%	0%	85%	85%
<b>Other Items</b>						
Access Mats	?	EA	80	80	80	80
Hydro Vac	?	DAY	3	3	3	3
Line Crossing	?	EA	4	4	4	4

\*\*\* Quantities were trued up to actuals