

Badger Wind, LLC Monthly Construction Report – October 2024

Badger Wind, LLC (Badger) submits the following construction report for October 2024. This phase of construction was limited to preliminary civil work and access roads to support the full mobilization in 2025.

Summary of Major Activities Completed in October

- Contractor mobilized to the construction project area.
- Badger personnel met with North Dakota Public Service Commission (PSC) personnel on October 2, 2024.
- Best Management Practices (BMPs) were installed at the project, prior to groundwork.
- The excavations and seal slabs for five (5) foundations were complete in October.
- The access roads to these foundations were also complete. Civil work for the laydown yard, batch plant, and substation pad will continue until weather prevents it.

Forecast of November Activities

- Badger civil construction will continue, weather permitting.