

Badger Wind, LLC Monthly Construction Report – August 2025

Badger Wind, LLC (Badger) submits the following construction report for August 2025. The Badger Wind farm is located in both Logan County and McIntosh County. This phase of construction continued the limited scope to preliminary civil work and access roads that was conducted in late 2024. This phase is now the full scope construction work.

Summary of Major Activities Completed in August

- Ongoing construction of roads and turning radii to support site access and turbine deliveries. (~55% complete)
- Continued stripping and grading of turbine sites and collections routes
- Substation civil work complete. All foundations have been poured and major equipment has been set. Substation steel mostly installed
- Ongoing delivery of turbine components
- All construction access permits acquired from NDDOT to support construction traffic and turbine deliveries.
- Ongoing foundation pours for turbines. Site is just over 50% complete on foundations
- Ongoing installation of collection cable
- The O&M Building foundation is complete and most of the structural steel is installed
- NDDOT utility permit acquired for collection line crossing of HWY 13

Forecast of September Activities

- All activities from August are expected to continue in September
- The Transmission Line and Substation are expected to be energized in September
- Commissioning schedules will be generated and submitted to MDU and MISO to support initial energization.
- Turbine pre-commissioning expected to start in September.