

Badger Wind, LLC - Monthly Construction Report – September 2025

Badger Wind, LLC (Badger Wind) submits the following construction report for the month of September 2025. Badger Wind is located in Logan and McIntosh Counties. The current phase of construction continues the limited scope of construction that commenced in late 2024. This phase includes the full scope of construction work.

Summary of Major Activities Completed in September

- Ongoing construction/improvement of roads and turning radii to support site access and equipment deliveries.
- Continued stripping, grading, and excavation of turbine sites (100% complete).
- Continued work on turbine foundations (~95% complete).
- Continued plow/trench/bore work for collection line installation (~45% complete).
- Ongoing delivery and offload of turbine components (~65% complete).
- Assembly and installation of turbine components (~20% complete).
- Staging and setting of pad-mount transformers (~30% complete).
- Ongoing submittal of FAA 7460-2 Parts 1s and Part 2s.
- Substation civil work complete. All foundations have been poured, and major equipment has been set.
- Wiring/power installation ongoing at O&M building.
- SCADA installation and preliminary checkouts complete with remote operations desk.
- One permanent NDDOT driveway permit outstanding. Temporary permit received for construction activities.

Forecast of October Activities

- Activities from September are expected to continue in October.
- Reclamation of turbine sites starting in October.
- The transmission line and substation are expected to be energized in early October.
- Commissioning schedules have been generated and submitted to MDU and MISO to support initial energization.
- Turbine pre-commissioning expected to start in early October.
- Septic permit for O&M building expected in October