

Badger Wind, LLC - Monthly Construction Report –October 2025

Badger Wind, LLC (Badger Wind) submits the following construction report for the month of October 2025. Badger Wind is located in Logan and McIntosh Counties. The current phase of construction continues the limited scope of construction that commenced in late 2024. This phase includes the full scope of construction work.

Summary of Major Activities Completed in October

- Ongoing reclamation of roads and turning radii's as work activities complete.
- Completion of work on turbine foundations (100% complete).
- Civil reclamation ongoing (~20% complete)
- Continued plow/trench/bore work for collection line installation (~99% complete).
- Ongoing delivery and offload of turbine components (~99% complete).
- Assembly and installation of turbine components (~55% complete).
- MET Towers and ADLS tower were erected and reached greatest height.
- Ongoing submittal of FAA 7460-2 Part 2s.
- Staging and setting of pad-mount transformers (~99% complete).
- Setting and terming of junction boxes (35% complete).
- O&M building construction ongoing. Building received power from local utility in October and installation of doors/windows are underway. Septic system was also installed.
- One permanent NDDOT driveway permit outstanding. Temporary permit received for construction activities.
- Energized substation and t-line
- Turbine pre-commissioning began.

Forecast of November Activities

- Most major activities from October are expected to complete in November. Turbine Installation and Commissioning will continue through November and are expected to conclude in December.
- Commissioning schedules have been generated and submitted to MDU and MISO to support energization activities.