

Badger Wind, LLC - Monthly Construction Report – November 2025

Badger Wind, LLC (Badger Wind) submits the following construction report for the month of November 2025. Badger Wind is located in Logan and McIntosh Counties. The current phase of construction continues the limited scope of construction that commenced in late 2024. This phase includes the full scope of construction work.

Summary of Major Activities Completed in November

- Ongoing reclamation of roads and turning radii as work activities complete.
- Civil reclamation ongoing (~70% complete)
- All plow/trench/bore work for collection line installation completed.
- Delivery and offload of turbine components completed.
- Assembly and installation of turbine components (~99% complete).
- Ongoing submittal of FAA 7460-2 Part 2s.
- Staging and setting of pad-mount transformers completed.
- Setting and terming of junction boxes (95% complete).
- O&M building construction ongoing (95% complete)
- Final permanent NDDOT driveway permit received.
- Ongoing commissioning of turbines. (25% complete)

Forecast of December Activities

- Most major activities from November are expected to complete in December. Turbine Installation and Commissioning are expected to conclude in December.
- Commissioning schedules have been generated and submitted to MDU and MISO to support energization activities.