

Badger Wind, LLC - Monthly Construction Report – July 2026

Badger Wind, LLC (Badger Wind) submits the following construction report for the month of July 2026. Badger Wind is located in Logan and McIntosh Counties. The Project achieved its Commercial Operations Date on 21 January 2026. The current phase of construction continues the limited scope of construction that commenced in late 2024. As of 25 July 2026, the Project's EPC Contractor has fully demobilized from the site and construction activities have ceased. This constitutes the final Monthly Construction Report for Badger Wind.

Summary of Major Activities Completed in July

- Completion of civil reclamation of roads, turning radii, and turbine sites (100% complete).
- Blade repair work (100% complete).
- Site clean-up/debris removal (100% complete)
- Demobilization of EPC contractor from the site.

Forecast of August Activities

- No remaining punchlist items to be addressed in following months. Badger Wind's operations team to handle ongoing site operation and maintenance going forward.