

Case Number: PU-24-321

Project: Project Tundra 230kV Reroute

Month Ending: 08/31/2025



Title	Name	Company	Office Phone	Cell Phone	Email Address
Project Manager	Tony Adensam	MPC	701-795-4356	701-215-3229	aadensam@minnkota.com
Construction Coord.	Jake Beckel	MPC	701-795-4354	218-230-4993	jbeckel@minnkota.com
Site Foreman	Heath Scott	Brink		605-639-1053	hscott@brinkred.com
Construction Mgr	Seth Scott	Brink		605-430-6786	seth@brinkred.com

Safety

7/22; MRY Safety Meeting

7/22; BNI Safety Meeting

Environmental

BMP's installed in area of Str. 09 due to proximity of stream.

Rainfall amount inches; 7/20 - 2.56, 7/22 - 1.39, No issues at this time

Land Owner/Public Issues

Nothing at this time

Structure Move Requests

7/8/25; Notified PSC of need to move Str 18A-7 20' W in-line due to proximity of plant underground pipes. No issues to report

Construction Progress

Structure Staging (100% complete)

Structure Framing (75% Complete) - Will be complete by 8/22

Structure Setting (80% complete), Remaining structure setting to occur during outage scheduled; 9/3 - 10/17

Conductor Stringing (0% complete); will occur during scheduled outages; 9/3 - 10/31

Contractor to demob 8/22; will return before scheduled outages 9/3

Scheduled Activities

Complete Structure Setting

String over Unit 2 line during Unit 2 outage - 9/3 - 9/12

New line construction on 006 & 018; prepping for subsequent outages

Comments
