

Case Number: PU-24-321

Project: Project Tundra 230kV Reroute

Month Ending: 09/30/2025



Title	Name	Company	Office Phone	Cell Phone	Email Address
Project Manager	Tony Adensam	MPC	701-795-4356	701-215-3229	aadensam@minnkota.com
Construction Coord.	Jake Beckel	MPC	701-795-4354	218-230-4993	jbeckel@minnkota.com
Site Foreman	Heath Scott	Brink		605-639-1053	hscott@brinkred.com
Construction Mgr	Seth Scott	Brink		605-430-6786	seth@brinkred.com

Safety

Planning safety meeting with BNI prior to work on STR's 6A-4 & 18A-4 due to proximity of coal haul road.

Environmental

BMP's installed in area of Str. 09 due to proximity of stream. Currently monitoring

Land Owner/Public Issues

Nothing at this time

Structure Move Requests

Construction Progress

Structure Staging (100% complete)

Structure Framing (100% Complete)

Structure Setting (80% complete), Remaining structure setting to occur during outage scheduled; 9/3 - 10/17; 6A-9A & 18A-9A

Conductor Stringing (0% complete); will occur during scheduled outages; 9/3 - 10/31

Contractor to remob 9/29

Scheduled Activities

Complete Structure Setting

String over Unit 2 line during Unit 2 outage; 10/6 - 10/17

New line construction on 006 & 018; prepping for subsequent outages, 10/1-10/7, 10/8-10/14, 10/20-10/25

Comments

No work being conducted currently, waiting on required outages