

Case Number: PU-24-321

Project: Project Tundra 230kV Reroute

Month Ending: 09/30/2025



Title	Name	Company	Office Phone	Cell Phone	Email Address
Project Manager	Tony Adensam	MPC	701-795-4356	701-215-3229	<a href="mailto:aadensam@minnkota.com">aadensam@minnkota.com</a>
Construction Coord.	Jake Beckel	MPC	701-795-4354	218-230-4993	<a href="mailto:jbeckel@minnkota.com">jbeckel@minnkota.com</a>
Site Foreman	Heath Scott	Brink		605-639-1053	<a href="mailto:hscott@brinkred.com">hscott@brinkred.com</a>
Construction Mgr	Seth Scott	Brink		605-430-6786	<a href="mailto:seth@brinkred.com">seth@brinkred.com</a>

**Safety**

**Environmental**

BMP's installed in area of Str. 09 due to proximity of stream. Currently monitoring

**Land Owner/Public Issues**

Nothing at this time

**Structure Move Requests**

**Construction Progress**

Structure Staging (100% complete)

Structure Framing (100% Complete)

Structure Setting (90% complete), Remaining structure setting to occur during outage scheduled 10/20-10/31; 18A-9A

Conductor Stringing (85% complete); Completion to occur during scheduled outages; 10/20 - 10/31

**Scheduled Activities**

Complete setting of Structure 018-009A during outage; 10/20-10/31

New line construction on 018; construction to occur during outage, 10/20-10/31

Demo of existing lines to occur after Line 018 in-service

**Comments**

Line 006 Complete and In-Service

String over Unit 2 line during Unit 2 outage; 10/6 - 10/17, Completed