

215 South Cascade Street
PO Box 496
Fergus Falls, Minnesota 56538-0496
218 739-8200
www.otpc.com (web site)



June 18, 2026

Mr. Brian Johnson
Director of Administration/Executive Secretary
North Dakota Public Service Commission
State Capitol
600 East Boulevard, Dept. 408
Bismarck, ND 58505-0408

**RE: In the Matter of Flickertail Solar Project, LLC's Application for a Certificate of Site Compatibility for the Flickertail Solar Project in Richland County, North Dakota
Case No. PU-24-351
Compliance Filing**

Dear Mr. Johnson:

Otter Tail Power Company (Otter Tail Power) hereby submits to the North Dakota Public Service Commission (Commission) its Compliance Filing in the above-referenced matter consistent with Exhibit 7 section 11. Attached is the Monthly Construction Status Report.

Please contact me at (218) 739-8477 or rsynsteliem@otpc.com if you have any questions regarding this filing.

Sincerely,

/s/ RANDY SYNSTELIEN
Randy Synsteliem
Manager Development

pdo
Enclosures
By electronic filing and U.S. mail

Abercrombie Solar Monthly Construction Report – May 2026

Otter Tail Power (OTP) submits the following construction report for May 2026.

Summary of Major Activities in May

- Civil and electrical contractors mobilized to the project area.
- OTP and civil contractor personnel met with the Commission's third-party construction inspector (Stantec) on-site on May 13th, 2026.
- Best Management Practices (BMPs) were installed prior to groundwork.
- Installation of culverts, approaches, access roads, and laydown yards began.
- Pre-seeding work began.
- Substation grading began.
- Underground Medium Voltage wire install began.