

Case Number: PU-24-361

Project: LOS To Tande 345-kV Transmission Line

Month Ending: 11/30/2025



Title	Name	Company	Office Phone	Cell Phone	Email Address
Project Manager	Bobby Nasset	Basin Electric	701-557-5673	701-260-7443	rnasset@bepc.com
Project Engineer	Shane Vasbinder	Basin Electric	701-557-5779	701-226-2941	svasbinder@bepc.com
Field Coordinator	Tyler Bosch	Basin Electric	701-557-5148	701-220-4859	tbosch@bepc.com

Safety

Nothing at this time

Environmental

Per SWPPP, installed BMPs are being installed and maintained, as needed.

Land Owner/Public Issues

Nothing at this time

Structure Move Requests

Two structure relocation requests were submitted in November (436-152 and 436-165)

Construction Progress

- Structure Hauling (20% complete)
- Concrete Foundations (89% complete)
- Structure Framing (15% complete)
- Structure Setting (12% complete)
- Conductor Stringing (0% complete, in progress)

Scheduled Activities

- Deliver structure components to structure locations
- General maintenance on structure and ROW staking
- Drill foundation holes, install rebar cages and pour concrete
- Remove spoils from ROW
- Continue stringing conductor (Once final tie ins are complete, it will count towards % progress)

Comments