

Case Number: PU-24-361

Project: LOS To Tande 345-kV Transmission Line

Month Ending: 12/31/2025



Title	Name	Company	Office Phone	Email Address
Project Manager	Bobby Nasset	Basin Electric	701-557-5673	rnasset@becp.com
Project Engineer	Shane Vasbinder	Basin Electric	701-557-5779	svasbinder@becp.com
Field Coordinator	Tyler Bosch	Basin Electric	701-557-5148	tbosch@becp.com

Safety
On December 15th, while unloading equipment from a truck, a construction employee lost his footing and fell backward, catching himself with his hand/wrist. Minor first aid treatment was implemented, but no time was lost.

Environmental
Ground is frozen. SWPPP is being maintained, as needed.

Land Owner/Public Issues
Working with landowners to address off-ROW access disputes

Structure Move Requests
Nothing at this time

Construction Progress
-Structure Hauling (23% complete)
-Concrete Foundations (90% complete)
-Structure Framing (20% complete)
-Structure Setting (13% complete)
-Conductor Stringing (1% complete)

Scheduled Activities
-Deliver structure components to structure locations
-Drill foundation holes, install rebar cages and pour concrete
-Receive materials at both yards
-Continue stringing conductor

Comments