

Case Number: PU-24-361

Project: LOS To Tande 345-kV Transmission Line

Month Ending: 1/31/2026



Title	Name	Company	Office Phone	Email Address
Project Manager	Bobby Nasset	Basin Electric	701-557-5673	rnasset@bepc.com
Project Engineer	Shane Vasbinder	Basin Electric	701-557-5779	svasbinder@bepc.com
Field Coordinator	Tyler Bosch	Basin Electric	701-557-5148	tbosch@bepc.com

Safety

Nothing at this time

Environmental

Ground is frozen. SWPPP is being maintained, as needed.

Land Owner/Public Issues

Nothing at this time

Structure Move Requests

Nothing at this time

Construction Progress

- Structure Hauling (40% complete)
- Concrete Foundations (90% complete)
- Structure Framing (37% complete)
- Structure Setting (22% complete)
- Conductor Stringing (9% complete)

Scheduled Activities

- Deliver structure components to structure locations
- Frame and erect structures
- Receive materials at both yards
- Continue stringing conductor

Comments