

Case Number: PU-24-361

Project: LOS To Tande 345-kV Transmission Line

Month Ending: 2/28/2026



Title	Name	Company	Office Phone	Email Address
Project Manager	Bobby Nasset	Basin Electric	701-557-5673	rnasset@bepc.com
Project Engineer	Shane Vasbinder	Basin Electric	701-557-5779	svasbinder@bepc.com
Field Coordinator	Tyler Bosch	Basin Electric	701-557-5148	tbosch@bepc.com

Safety
On February 14th, 2026, a construction contractor employee was securing extra conductor onto a wire reel when a wire strand released and hit the employee's left eye lid. The employee was sent to receive first aid and did not work the following day. The employee was medically released to return to work with no major injury.

Environmental
Ground is frozen. SWPPP is being maintained, as needed.

Land Owner/Public Issues
Nothing at this time

Structure Move Requests
Nothing at this time

Construction Progress
-Structure Hauling (44% complete)
-Concrete Foundations (90% complete)
-Structure Framing (40% complete)
-Structure Setting (23% complete)
-Conductor Stringing (10% complete)

Scheduled Activities
-Deliver structure components to structure locations
-Frame and erect structures
-Receive materials at both yards
-Continue stringing conductor

Comments